

Virginia/Dennison/Lilac

The watermain work is finished and everyone has been reconnected to City water on Virginia Avenue. The contractor has been working on the storm sewer; they plan to finish it on July 5th or 6th. The grading of the roadway will also begin the week of July 5th, curb installation is tentatively planned for Wednesday, July 13th. You will receive a letter with details of the curb installation a couple days before the work will be done, please check your doors for the letter that week.

The temporary watermain was installed on Dennison Avenue and a sample was brought to be tested. Temporary water should be hooked up to the houses on Dennison Avenue on July 5th or 6th; the contractor is hoping to start the installation of the new watermain on Thursday, July 7th. The watermain installation should take about 2 weeks to complete.